

497445

Tg

[illegible]

560064

Dimensions

Number

Length

Breadth

Depth

Contents

Reference
to last
Measurement

Name of work :- Construction of synthetic tennis court,
Street vending zone & other developmental
works at judicial layout main & cross
roads chikkahommayandra, someshwara
nagar, Allalasyandra village & surrounding
areas in ward no of Yalahanka division
under Amruth nagarothan grants (PK4-06)

Est. cost :-	2000 lakhs	BBMP/EE/YNK-D/EPMT-06/WO/35/2022-23	
work order no :-		Date 03-09-2022	
Job code no :-	004-23-000003		

MEASUREMENT BOOK

Date 1	Full description, etc., of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	Item No 03:- Removing & refixing Stone Slabs of dressing & painting in cm 133 & direction of Engineer in charge						
	Qty for payment:- 136.80 sqm @ 122.84 = 16805.00						
	Item No 04:- Removing & refixing of footpath slab (Data rate) & direction of the Engineer in charge						
	Qty for payment:- 489.41 sqm @ 238.58 = 116763.00						

Serial No. _____
Name of work _____
Name of Contractor of nature of Agency _____
Date of commencement of work _____

Date	Full description, etc., of work
1	2
	Item No 05:- Ba
	for
	ap
	the
	for
	Qty for payment:-

M. A. R. 57 (Rule 116)
Measurement Book

No. E

497446

Serial No.

Name of work From To

Name of Contractor of nature of Agency

Date of commencement of work

Date of commencement of work							
Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Item NO 05 :- Earth work excavation by manual means for drains, canals, waste weir, draft, approach channel, key trenches, foundation of bridges & such similar work in all kinds of soil as per specification.						
	Qty for payment:- 1451.90 cum @ 207.72 = 301589.00						

२०
७

Only for payment

M. A. R. 57 (Rule 116)
Measurement Book

No. E

497447

Serial No. From To

Name of work

Name of Contractor of nature of Agency

Date of commencement of work

Date 1	Full description, etc., of work 2	Dimensions			Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6	
	Item no 09 :-	Providing & laying in position reinforced cement concrete for all sub structures of building foundation works, sub structure work of bridges, drain works & other parallel works from 0.50m to 3.50m height the granite / trap / basalt crushed graded coarse aggregate & fine aggregate (M20)				
	Qty for payment :-	250.55 cum	7335.82			= 1838014.00

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	<u>Item NO 10 :-</u>	Supplying, fitting & placing TMT bars bar reinforcement in sub-structure complete as per drawing & technical specification & direction of the engineer in charge					
	Qty for payment :-	15.87	tonne	@	115394.45	=	1831695.00
	<u>Item NO 11 :-</u>	Providing & placing pre cast covering slabs 100mm thick made out of CC Jelly 20mm down size with steel reinforcement including form work					
	Qty for payment :-	948.39	Sqm	@	2103.58	=	1994507.00

Serial No.		Name of work		Name of Contractor of nature of Agency	
Date		Date of commencement of work		Full description, etc, of work	
1		2		3	
		<u>Item NO 13 :-</u>		provided 230 mm down S form w labour loadi trans	
		Qty for payment :-		8.00	

M. A. R. 57 (Rule 116)
Measurement Book

No. E

497448

Serial No.

Name of work From To

Name of Contractor of nature of Agency

Date of commencement of work

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	<u>Item No 13 :-</u>	providing & fixing pre cast covering slab 230 mm thick made out of cc jelly 20mm decon size with steel reinforcement including form work, casting cost of all materials labour, wire charges of Machinery, loading, unloading lead & lift, transportation etc.					
Qty for payment : 8.76 sqm @ 513.78 = 44797.00							

M. A. R. 57 (Rule 116)
Measurement Book

No. E

497449

Serial No. From To

Name of work

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions			Contents	Reference to last Measurement
		Number	Length	Breadth		
1	2	3	4	5	6	7
	Item No 15 -	Providing & fixing pre cast solid cement concrete kerb stones made out of M20 with top & bottom width 114 & 165 mm respectively, 400mm high & 450mm length finished with 1:3 plastering & finishing cutting including formwork cutting including cost of material				
	Qty for payments -	3383	100s	@	514.73	= 1741332.00

M. A. R. 57 (Rule 116)
Measurement Book

No. E

497450

Serial No. From To

Name of work

Name of Contractor of nature of Agency

Date of commencement of work

Date 1	Full description, etc, of work 2	Dimensions			Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6	
	Item NO 18 :-	providing & laying heavy duty cobble stone 60mm thick interlock pavers, using Cement & coarse sand for manufacture of block of approved size, shape & colour with a minimum compressive strength of 281 kg per m ² over 50mm thick sand bed				
	Qty for payment :-	1462.88 sqm @	1213.93	=	17,75,109.00	

M. A. R. 57 (Rule 116)
Measurement Book

No. E 497451

Serial No. _____ From _____ To _____
Name of work _____
Name of Contractor of nature of Agency _____
Date of commencement of work _____

Date of commencement of work.....							
Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	<u>Item NO 21 :-</u>	Earth work in Surface excavation by Mechanical means for lowering & levelling the ground for all works other than foundation in all kinds of soil & upto depth not exceeding 300 mm as per drawing & technical specification including setting out, shoring, strutting					
	Qty for payment :- 2722.58 cum @ 72.59 =						197633.00

M. A. R. 57 (Rule 116)
Measurement Book

No. E 497452

Serial No.

From To

Name of work

Name of Contractor or nature of Agency

Date of commencement of work

Date 1	Full description, etc, of work 2	Dimensions			Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6	
	Item NO 24 th - providing, laying, spreading & compacting graded stone aggregate to wet mix macadam specification including providing the material with water at oml in mechanical mix plant carriage of mix material by tipper to site					
	Qty for payment - 2448.58 cum				2673.54	= 6546387.00

497453

Date of commencement of work		Dimensions	
------------------------------	--	------------	--

Date of commencement of work							
Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Item No 26 :- providing dense graded bituminous macadam with 40/60 TPH capacity HMP using crushed aggregate of specified grading premixed with bituminous binder V4-30 @ 4.5 per cent by total mix & filler transporting the hot mix to work site laying with mechanical paver finisher to required grade						
	Qty for payment :- 986.12 cum @ 11043.71 = 10890371.00						

M. A. R. 57 (Rule 116)
Measurement Book

No. E

497454

Serial No. From To
Name of work
Name of Contractor of nature of Agency
Date of commencement of work

Date of commencement of work		Dimensions				Contents	Reference to last Measurement
Date	Full description, etc, of work	Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Item NO 28 :- providing & laying Bituminous Concrete with 40/60 TPH Capacity hot mix plant using crushed aggregate of specified grading, premixed with bituminous binder UG-30, @ 5-4-1 of mix & filler, transferring the hot mix to work site						
	Total Shd-B Qty :- 1220.46 cum						
	Qty upto 125% :- 1377.59 cum @ 12877.44 = 17739804-00						

M. A. R. 57 (Rule 116)
Measurement Book

No. E

497455

Serial No.

From To

Name of work

Name of Contractor of nature of Agency

Date of commencement of work

Date 1	Full description, etc, of work 2	Dimensions			Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6	
	Item No 30 :- providing & laying in position plain cement concrete for levelling course for all works in foundation the granite / trap / basalt crushed graded coarse aggregate & fine aggregate as per relevant IS code mix 1:5:10 using 10mm nominal size graded Qty for payment :- 44.00 cum @ 5557.03 = 2283923.00					

497456

Date of commencement of work.....

Qty for payment: 614.20 m @ 78.17 = 48013.00

No. E

497457

Serial No. _____

Name of work From To

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Item NO 63 :- providing & constructing load bearing wall with solid concrete block of size 400x200x200 mm having block density more than 1800 kg/m ³ & minimum compressive strength of 4.00 N/mm ²						
	Total Shd-B Qty :-	515.47	Sqm				
	Qty upto 125% :-	593.04	Sqm				
	Previous b/f Qty :-	515.47	Sqm				
	Now Qty for payment :-	77.57	Sqm @	1342.35	=	104124.00	

M. A. R. 57 (Rule 116)
Measurement Book

No. E
497458

Serial No.

Name of work From To

Name of Contractor of nature of Agency

Date of commencement of work

Date 1	Full description, etc, of work 2	Dimensions			Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6	
	Item No 70 :- Finishing walls with water proofing cement paint of required shade new work to given shade after thoroughly brooming the surface to remove all dirt, dust mortar drops					
	Total Slid-B Qty :- 889.94 Sqm					
	Qty upto 125% :- 930.31 Sqm					
	Previous bte Qty :- 889.94 Sqm					
	Now Qty for payment :- 40.37 Sqm @ 73.71 = 2976.00					

M. A. R. 57 (Rule 116)
Measurement Book

No. E 497459

Serial No.

Name of work From To

Name of Contractor of nature of Agency

Date of commencement of work

Date	Full description, etc., of work	Dimensions			Contents	Reference to last Measurement
		Number	Length	Breadth	Depth	
1	2	3	4	5	6	7
	Item no 102:- loading & unloading of Stone boulder / Stone aggregate sand / kankar / Moorum					
	Qty for payment:- 4722.47 cum @ 131.78 = 6,22,328.00					
	Item no 103:- Cost of haulage excluding loading & unloading taking out put 10t lead & lead 10km = 100tkm					
	Qty for payment:- 6044.77 tkm @ 107.21 = 6,48,060.00					
	6 Lf 6 cum					
					Total amount = 5,86,84,990.00	
					add 18% GST = 10,56,32,99.00	

ಸಹಾಯಕ ಅಧೀಕ್ಷಕರು ಅಧೀನದಲ್ಲಿ
ಯುಜಿಎಂ ಕಾರ್ಯದರ್ಶಿ ಕಛೇರಿ
ಬೆಂಗಳೂರು-100

Grand total = 69,24,82,89.00
124/12/2022

MEASUREMENT BOOK

Date 1	Full description, etc., of work 2	Dimensions			Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6	
	Sandeep Kumar's road					
	12th Main rd					
	10th Main rd					
	67-1 m					
	Asphalt rd					
	CC drain					

ಕರ್ನಾಟಕ ರಾಜ್ಯ ಸಾರ್ವಜನಿಕ ಅಭಿವೃದ್ಧಿ ಇಲಾಖೆ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಕೆ.ಬಿ.ಎಂ.ಸಿ. ಬೆಂಗಳೂರು-106

Serial No.
Name of work
Name of Contractor of nature of work
Date of commencement of work

Date 1	Full description, etc., of work

No. E

197460

Asphalt rd
cc drain

ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ ಅಧೀನದಲ್ಲಿ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಜಿ.ಜಿ.ಎಂ.ಕೆ. ಕೆ.ಎಂ.ಕೆ.ಎಂ.-೧೦೬

MEASUREMENT

MEASUREMENT BOOK						Contents 7	Reference to last Measurement 8
Date 1	Description, etc., of work 2	Dimensions			Depth 6		
		Number 3	Length 4	Breadth 5			
	District boundary near road Avalasandra main road 14th main road KAL CC drain S						

ಶಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕರ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಹ.ನ.ವ.ರ.ಹ. ಬೆಂಗಳೂರು-106

Serial No.

Name of work

Name of Contractor or nature of Agency

Date of commencement of work

M. A. R. 57 (Rule 116)

Measurement Book

From To

No. E m

497461

☒ Asphalt rd
☒ foot path
☐ Desert & Capping

Date	Number	Dimensions			Contents	Reference to last Measurement
		Length	Breadth	Depth		
1	3	4	5	6	7	8
11/05	2	132m	13m		13th main rd	
		317.3m			5th main rd	
		67.0m			4th main rd	
		65.5m			3rd main rd	
		332.0m			1st main rd	
		496.0m			1st main rd	
		407.5m			1st main rd	

ಯಾಲಕಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,

ಜಿ.ಐ.ಎಂ.ಕೆ. ಬೆಂಗಳೂರು-108

ಎಂ.ಎಂ.ಎಂ.ಎಂ.

MEASUREMENT BOOK

Date	Full description, etc., of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1							

ಶಹಾಯಕ ಕಾರ್ಯಾಚರಣೆ ಅಧೀನದಲ್ಲಿ
ಯಲಹಂಕರ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಎಂ.ಎಂ.ಎಂ.

Serial No.	Name of work	Name of Contractor of work	Name of Agency	Date of commencement of work	Description, etc., of work
28	...	...	...	...	...
29	...	...	...	...	...
30	...	...	...	...	...
31	...	...	...	...	...
32	...	...	...	...	...
33	...	...	...	...	...
34	...	...	...	...	...
35	...	...	...	...	...
36	...	...	...	...	...
37	...	...	...	...	...
38	...	...	...	...	...
39	...	...	...	...	...
40	...	...	...	...	...
41	...	...	...	...	...
42	...	...	...	...	...
43	...	...	...	...	...
44	...	...	...	...	...
45	...	...	...	...	...
46	...	...	...	...	...
47	...	...	...	...	...
48	...	...	...	...	...
49	...	...	...	...	...
50	...	...	...	...	...

M. A. R. 57 (Rule 116)
Measurement Book

No. E

497462



Serial No.

Name of work

Name of Contractor or Nature of Agency

Date of commencement of work

Date

Full description, etc., of work

Dimensions

Length

Breadth

Depth


Contents

Reference
to last
Measurement
8

- Asphalt road
- Resett road
- CC drain

961

ಕಾರ್ಯದ ವಿವರಣೆ ಮತ್ತು ಅಳತೆಗಳು
ಯಶವಂತರ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಕೆ.ಎಂ.ಕೆ. ಬೆಂಗಳೂರು-106



MEASUREMENT BOOK

Date	Full description, etc. of work	Number	Dimensions			Contents	Reference to last Measurement
			Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	21st cross rd						
			549.3				
	22nd cross rd		549.3				
	166.9						
	21st cross rd						
	15th cross rd						
	11th cross rd						

ಕರ್ನಾಟಕ ರಾಜ್ಯ ಸರ್ಕಾರದ ಅಧೀನದಲ್ಲಿರುವ
ಯು.ಪಿ.ಎಸ್. ಅಧೀನದಲ್ಲಿರುವ
ಯು.ಪಿ.ಎಸ್. ಅಧೀನದಲ್ಲಿರುವ
ಯು.ಪಿ.ಎಸ್. ಅಧೀನದಲ್ಲಿರುವ

Asphalt rd
foot path

Cal

Serial No.	004-23-800
Name of work	3rd & 4th
Name of Contractor of nature of work	
Date of commencement of work	
Full description, etc. of work	
Date	
Class Area	6924800
EST	586850
SST	586850
IT	1384960
LC	692480
CBF	692480
IT	311880
ID	335157
	658964

497463

From

To

Name of work

Name of Contractor of nature of Agency.

Date of commencement of work.

No. 2448-6589642920.